

Overview of Run II Upgrades Beyond FY03

Dave McGinnis

DOE Review


October 28, 2002

Upgrades Beyond FY03 (a.k.a Run IIb)

- Run IIb includes a specific set of projects, documented for the Dec 01 AAC meeting*, to extend the luminosity to $2-4 \times 10^{32} \text{ cm}^{-2}\text{sec}^{-1}$
- Jeff Spalding is the project manager. Dave McGinnis is the technical coordinator
- Work with Mike Church to develop an integrated plan for Run IIa and IIb
 - Define the scope and resources needed
 - Integrate resource loaded schedule with the RLS for FY03
 - Phased approach as resources roll-off “Run IIa”, and as the subprojects go through development and commissioning
- The components of the plan are:
 - Proton accumulation (slip stacking) in Main Injector
 - Antiproton yield improvements
 - Lithium Lens gradient upgrade
 - AP2-Debuncher Aperture upgrade
 - Antiproton stochastic cooling improvements
 - Electron cooling in the Recycler
 - Rapid antiproton transfers between the Accumulator to the Recycler
 - Tevatron beam-beam compensation

* <http://www-bd.fnal.gov/doereview02/RunIIBTDR.pdf>

Run II Timeline



Run II Luminosity Goals

- Goal for early Run II
 - Accumulate $0.7 - 1.0 \text{ fb}^{-1}$ by the end of FY04
 - Peak luminosity between $6.0-8.0 \times 10^{31} \text{ cm}^{-2}\text{sec}^{-1}$ with the present complex
 - Peak luminosity between $8.0-10.0 \times 10^{31} \text{ cm}^{-2}\text{sec}^{-1}$ with the Recycler
- Goal for Run II
 - Accumulate $\sim 10 \text{ fb}^{-1}$ before the LHC physics startup
 - Peak luminosity between $2.0-4.0 \times 10^{32} \text{ cm}^{-2}\text{sec}^{-1}$
 - Increase antiproton intensity by a factor of 2-3
 - The Recycler is a prerequisite
 - Base plan for Run II
 - continue operating with 36 bunches and no crossing angle
 - 103 bunch operation with crossing angle is maintained as an option if required by the experiments

Luminosity Formula

$$\mathbf{L} = \frac{3\gamma f_0}{\beta^*} (BN_{\bar{p}}) \left(\frac{N_p}{\varepsilon_p} \right) \frac{F(\beta^*, \theta_{x,y}, \varepsilon_{p,\bar{p}}, \sigma_{p,\bar{p}}^L)}{(1 + \varepsilon_{\bar{p}}/\varepsilon_p)}$$

The major luminosity limitations are

- The number of antiprotons ($BN_{\bar{p}}$)
- The proton beam brightness (N_p/ε_p)
- $F < 1$

Antiproton Economics

$$\Phi_{\bar{p}}^{(\text{min})} = n_c \sigma_a L$$

- $n_c = 2$
- $\sigma_a = 70 \text{ mb}$
- $L = 4.0 \times 10^{32} \text{ cm}^{-2}\text{-sec}^{-1}$
- $\Phi = 20 \times 10^{10} \text{ hr}^{-1}$

Run II Parameters

Run	Run Ib (Final)	Run II (now)	Run II FY04	Run II (Final)	
Typical Luminosity	1.6	3.6	8.0	39.2	$\times 10^{31} \text{cm}^{-2} \text{sec}^{-1}$
Integrated Luminosity	3.1	4.2	14.6	87.9	pb^{-1}/wk
Interactions/crossing	2.5	0.9	2.1	10.2	
Pbar Bunches	6	36	36	36	
Form Factor	0.59	0.63	0.70	0.70	
Protons/bunch	23.0	17.3	27.0	27.0	$\times 10^{10}$
Pbars/bunch	5.6	2.4	3.0	14.8	$\times 10^{10}$
Pbars lost in collisions	8.4	15.5	28.0	142.4	$\times 10^{10}$
Total pbars	33.6	85.2	108.2	531.3	$\times 10^{10}$
Stack Size	67.2	131.1	132.0	625.1	$\times 10^{10}$
Peak Pbar Prod. Rate	7.0	11.5	20.0	45.0	$\times 10^{10}/\text{hr}$
Avg. Pbar Prod. Rate	4.2	6.9	12.0	39.2	$\times 10^{10}/\text{hr}$

Run	Run Ib (Final)	Run II (now)	Run II FY04	Run II (Final)	
Store Hours	84	72	80	95	per week
Pbar Transmission Eff.	50	65	82	85	%
Recycling efficiency	0	0	0	50	%
Pbar Utilization	12	12	21	33	%
β^*	35	35	35	35	cm
Bunch Length (rms)	0.6	0.54	0.43	0.43	m
Energy	900	980	980	980	GeV
Bunch Spacing	3500	396	396	396	nS
Proton Emittance	23	20	20	20	$\pi\text{-mm-mrad}$
Pbar Emittance	13	15	15	15	$\pi\text{-mm-mrad}$
Luminosity lifetime	17	10	11	12	hr
Store Length	16	19	11	11	hr

- Consistent with Steve's "stretch goals" ($3\text{fb}^{-1}/\text{yr}$ FY07 & FY08)
- The Run II Final luminosity represents the complex's inherent capability
 - If the experiments limit the number of interactions per crossing, we may utilize luminosity leveling to a peak of $2 \times 10^{32} \text{cm}^{-2} \text{sec}^{-1}$ with an integrated luminosity of $\sim 75 \text{pb}^{-1}/\text{week}$ (<http://www-bd.fnal.gov/doereview02/Team132Report.pdf>)

The Upgrade Plan

- To reach $4 \times 10^{32} \text{cm}^{-2} \text{sec}^{-1}$ we need to increase the number of antiprotons in the collider by a factor of five over the initial Run II goal.
- The Recycler is designed to provide a factor of two increase in the number of antiprotons
 - Third stage of cooling (1.4x)
 - Recycling (1.4x)
- An additional 2-3x increase in the number of antiprotons in the collider will result from the upgrades outlined in this talk.
- These upgrades must occur.
 - without major interruption to Run II
 - within a period of 2-3 years
 - with a budget of about ~\$30 M

The Upgrade Plan

● Design Strategy



□ Increase the Antiproton Flux

- Increase the number of protons on the antiproton production target by slip-stacking (1.5x, operational FY04)
- Increase the antiproton collection efficiency by:
 - Increasing the gradient of the antiproton collection lens (1.3x, operational late FY04)
 - Increasing the aperture of the antiproton collection transfer line and Debuncher ring (2.3 x, operational FY03 – FY05)

□ Cool the increased antiproton flux



- Increase the antiproton flux capability of the Accumulator Stacktail momentum cooling system. (Gradual integration starting mid FY04 thru mid FY05)
- Implement electron cooling in the Recycler Ring. (operational early FY05)
- Streamline and improve antiproton transfers between the Accumulator and the Recycler. (Stage 1 operational early FY04 with Recycler integration. Stage 2 operational in early FY05)
- Compensate bunch-by-bunch tune-shifts in the TEVATRON with a pulsed electron lens. (operational mid FY06)

The Fermilab Accelerator Complex





More Antiproton Flux – Slip Stacking

- Increase the number of protons on the antiproton production target by a factor of 1.8 by slip stacking two Booster batches in the Main Injector. (The extra Main Injector cycle time required for NUMI will reduce this factor to 1.5)
- The increase in longitudinal emittance is not an issue because of non-linearities in the antiproton debunching process



Slip Stacking Progress


- Slip Stacking has been demonstrated in the Main Injector
 - All the low level RF hardware needed for slip stacking is operational.




Slip Stacking Progress

- Effects of high intensity beamloading have been simulated
 - Beamloading compensation using direct RF feedback is necessary
 - 40 dB of loop gain is needed at the fundamental
 - IIR filter is necessary in feedback path for stability
 - Initial beamloading compensation systems are operational in the Main Injector
 - Direct RF feedback with no IIR filter with ~23dB of gain is installed on each of the eighteen 53 MHz Cavities
 - Proton and Pbar feed-forward systems are operational.
 - 20 dB of rejection is obtained on the mode 1 lines

Batch phase space without compensation




Batch phase space with compensation



More Antiproton Flux - Antiproton Collection

- Increase the antiproton collection efficiency by a factor of 2.0 - 2.7 by:

- increasing the gradient of the antiproton collection lens by 30%
- Increasing the aperture of the antiproton collection transfer line and Debuncher ring by a factor of 2.7
 - Beam based alignment
 - There are only a few small aperture components that need to be replaced



Antiproton Target Station Progress

- New Target Optics
 - 1st pass Lattice Design complete
- Target Material Study
 - Inconel 600 study complete
 - Inconel 625 study in progress
- Target Sweeping
 - Rebuild complete
 - Pulse testing in progress
 - Installation during January '03 shutdown
- Lithium Lens Upgrade
 - Assembly process upgrade
 - Chemical processing
 - Pre-load studies
 - DAQ
 - Diffusion Bonded Lens Prototype
 - Prototype #1 to be filled within next month and tested to failure
 - Prototype #2 fabrication in process.

AP2-Debuncher Aperture Progress

- New trims in the AP2 line
 - ❑ To be installed in January 03 shutdown
- Moveable Debuncher Quad stands
 - ❑ 10 of thirty fabricated – to be installed in January '03 shutdown
- Debuncher BPM Upgrade
 - ❑ Prototype testing completed.
 - ❑ Full system to be installed in Spring of '03.
- AP2 Debuncher Aperture Upgrade
 - ❑ Largest single component of future upgrades – possible increase in production efficiency 2.3x
 - ❑ Three accelerator physicists are assigned (Gollwitzer, Werkema, Derwent)
 - ❑ Three engineering physicists are assigned (Vander Meulen, Sondgeroth, Budlong)
 - ❑ Beam Study plan has been developed.
 - ❑ Collaboration with Technical Division forming.

Handling More Antiprotons

- The Debuncher 4-8 GHz Cooling systems were designed to handle large Run 2 pbar fluxes
- Increase the antiproton flux capability of the Accumulator Stacktail momentum stochastic cooling system

- Increase E_d (decrease gain slope)

- More Flux
- Less Cooling
- Smaller Stacks
- Transfers often


- Design has been simulated to stack above 90×10^{10} pbars/hour

- Design requires no new tunnel hardware

- Can be implemented in a “graded” approach


- Increased system bandwidth to 6 GHz currently being investigated

$$\Phi = \frac{W^2 \eta E_d}{f_0 \rho \ln\left(\frac{F_{\min}}{F_{\max}}\right)}$$




Cooling Large Antiproton Stacks

- Implement high energy electron cooling in the Recycler Ring
 - Stochastic cooling works well for small numbers of particles and large phase spaces
 - Electron cooling is fairly independent of the number of particles and works well for small phase spaces
- The Electron Cooling Project has re-circulated electron beam at design voltage (4.3 MV) at design current (0.5A)
- Extra acceleration stage is being added to the Pelletron for additional stability



Handling More Antiprotons


- Accumulator Stacktail reconfiguration will require transfers between Accumulator and Recycler every 15 minutes
- Construction project undesirable for Run II
- Streamline and improve antiproton transfers between the Accumulator and the Recycler
 - ❑ Optimize optics
 - ❑ Optimize controls
 - ❑ Implement better hysteresis protocols
 - ❑ Pbar Injection dampers




Tevatron Beam-Beam Compensation

- Current experience with Run II has emphasized the need for beam-beam compensation in the TEVATRON
- Final Run II bunch intensities @ 396 nS spacing will require compensation of beam-beam effects.


No Lens




One linear
Lens



Two Linear
Lenses




Two non-Linear
Lenses



Tevatron Beam-Beam Compensation Progress

- TEL e-current noises are small
- p(pbar) lifetime reduction due to TEL comes from non-linear beam-beam effects - “donut collimator”
- Lifetime at good working points is about 100 hrs
- e-beam positioning is important
- Smoother edge e-beam is needed → Gaussian gun
- Gun and magnets to be modified in Jan'03 shutdown



Uncertainties

- Proton accumulation (slip stacking) in Main Injector
 - Stability of 40 dB of loop gain in RF feedback beamloading compensation
 - Longitudinal emittance dilution budget
- Antiproton yield improvements
 - Lithium Lens Gradient Upgrade
 - Lifetime of lenses vs. construction rate of lenses
 - AP2-Debuncher aperture upgrade
 - Rate of aperture improvement vs. amount of effort expended
- Antiproton stochastic cooling improvements
 - Stability of the system
 - System design margin
- Rapid Antiproton Transfers
 - Reliability of the process
- Electron cooling in the Recycler
 - Operational environment of the Main Injector Tunnel
- Tevatron beam-beam compensation
 - Beam lifetime
 - Operation in the strong-strong regime

Summary

- A number of improvements have been identified with a goal of pushing luminosity into the range $2-4 \times 10^{32} \text{ cm}^{-2}\text{sec}^{-1}$.
- Published Run II Upgrade “Plan” in December 2001. Major elements:
 - ❑ Proton accumulation (slip stacking) in Main Injector
 - ❑ Antiproton yield improvements
 - Lithium Lens gradient upgrade
 - AP2-Debuncher Aperture upgrade
 - ❑ Antiproton stochastic cooling improvements
 - ❑ Electron cooling in the Recycler
 - ❑ Rapid antiproton transfers between the Accumulator to the Recycler
 - ❑ Tevatron beam-beam compensation
- Progress has been made on all fronts. Project resources will ramp up as effort on “Run 2a” rolls off.
- We are developing an integrated plan for Run IIa and IIb